COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS AND ASPHALTING 5TH, 6TH, 7TH AND 8TH CROSS (BETWEEN 7TH MAIN AND 8TH MAIN) BHUVANESHWARI NAGARA IN BAGALAGUNTE WARD NO.14 DASARAHALLI SUB DIVISION**

3. Head of Account which is Chargeable : 1771

4. Entrustment Order No. & Dt. : BBMP/ou/17-18 dt 7.4.2017

5. Name of Contractor : **SRI.K.JAGADISH**

6a. Time stipulated for completion of work : 90 days

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 5622

Page No. 56 ಪುಟ ಸಂ. 56 ರಿಂದ 62

1. Check measurement of the Asst. : M.B.No. 5622

Page No. 56 ಪುಟ ಸಂ. 56 ರಿಂದ 62

9. Name of the Office / Official : AEE:T.Dasarahalli Sub Division

In charge of the work :

10. a) Asst. Eng/ Junior Eng. : D.S. ಯವರಿಗೆ

b) Asst. Exe. Engineer : ರವರಿಗೆ

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20.00	17,86,779=00	—	2203/-

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

W.C.

ASST.EXE.ENGINEER
T.DASARAHALLI SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD.
DASARAHALLI DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57